

Natural Disaster Housing Program in Estate Areas -2025																								
Development and renovation of existing access roads in estate areas																								
Physical and financial progress																								
Progress as of 31.12.2025																								
Divisional Secretariat - Baddegama																								
Serial number	Grama Niladhari Division		Project name	The allocated amount is Rs.	Estimated amount Rs. (including administrative expenses)	Sector to which the project relates	Construction projects		Physical progress										Number of beneficiaries	Other points	Bills in hand Rs.	The cost is Rs.		
	Divison Name	Division Code					Number of projects	Funds received Rs. (excluding administrative expenses)	A	B					C	D	E	F					G	
										B1	B2	B3	B4	Constr uction									Other projects	
1	Ellakanda	186 B	Reconstruction of the Puwakgahahena road belonging to Namunukula Estate, Ellanakada Wathurawa Division, with tarring	1,999,872.28	1,999,872.28	Infrastructure	1	1,652,787.01								1			281	Work completed		1,430,583.24		
			Administrative expenses					24,791.81														21458.75		
				5,999,616.84	5,999,616.84		3	4,983,152.84		-						3		-	-	843		-	4,313,208.47	
	B1		Estimates approved/Bid documents approved																					
	B2		Bids have been called/prices have been called																					
	B3		Bids have been received./Prices have been received.																					
	B4		Contracts have been awarded/goods and equipment requirements have been obtained for institutions and organizations.																					
	C		Construction has started. 40% complete. Goods have been ordered.																					
	D		60% of the construction work has been completed.																					
	E		Construction is 80% complete. / Goods have been received.																					
	F		99% of the construction work has been completed.																					
	G		100% construction work completed/goods released																					

1,430,583.24

21458.75

4,313,208.47